



Estimated Project Timeline

To be refined as project develops

Pre-Referendum:

- ❖ Review of 2021 BCS & Onsite Review of Facilities by Tt..... May-June 2022
- ❖ Development of Project’s Scope, Schedule & Budget..... May-Sept. 2022
- ❖ Initial Input from Financial Advisor & SEQRA Counsel..... July-Aug. 2022
- ❖ Survey,¹ Geotechnical Borings & Report,¹ Wetlands Delineation ¹Aug.-Nov. 2022
- ❖ Validation of Project Budget & Milestone Schedule (by CM)..... Sept. 2022
- ❖ Finalization of Project Scope & Pre-Ref Schedule (by Project Team) Oct. 2022
- ❖ Determination of SEQRA / EAF¹ Completed Oct. 2021
- ❖ Draft Bond Counsel & SEQRA Resolutions..... Oct. 2022
- ❖ SEQRA Coordinated Review Period ¹
 (min. 30 days before Board Action).....Oct. – Nov. 2022
- ❖ Final Bond Counsel & SEQRA Resolutions Nov. 2022
- ❖ Board Action (min. 45 days before Referendum)..... Nov. 2022
- ❖ Ongoing Communication of Interpretation of Project..... May ’22 – Jan. ’23
- ❖ **Referendum**..... **Tuesday, January 10, 2023**

Design, Agency Approvals & Construction:

- ❖ Design..... Feb. – Sept. 2023 ²
- ❖ Submission to SED..... Late Sept. 2023
- ❖ Estimated SED Approval Jan. 2024 ³
- ❖ Bidding..... Jan.-Mar. 2024
- ❖ Award Contracts..... Mar. 2024
- ❖ Construction..... Late Spring ’24 – Fall ’25

¹ If needed depending on project scope of work.

² Contingent upon successful referendum vote.

³ SED approval timeframes are estimated and are solely dependent upon SED’s workload at time of Project submission. Accordingly, the dates are a reasonable estimate that may change due to actual conditions which could result in an extension of the Project’s end date.

By: Tetra Tech (JRB)
 Rev. 9/28/2022

Preliminary Schedule

